

**BoRit Asbestos NPL Site**  
**Weekly Summary – week of 01/18/10**

**REMOVAL OPERATIONS UPDATE**

**Work completed week of 01/18/2010:**

1. Continued surveying/markings elevations and grading along the Rose Valley Creek area (prior to installation of concrete cable mats).
2. Continued installation of concrete cable mats along the Rose Valley Creek area.
3. Due to lack of intrusive activities and recent precipitation, no particulate monitoring or stationary air sampling was performed this week.
4. Continued dust suppression activities as needed.

**Work scheduled for week of 01/25/2010:**

1. Continue installation of the cable concrete mats along the Rose Valley Creek area.
2. Continue minor excavation (grading) of the streambed/banks and collection of ACM debris from Rose Valley Creek and the reservoir bank/berms.
3. Continue dust suppression activities as needed.

**REMEDIAL OPERATIONS UPDATE**

1. This week, the remedial contractor performed surface water and sediment sampling in Wissahickon Creek and Tannery Run and hand auger sampling on the floodplains adjacent to Wissahickon Creek (between the creek and the reservoir berm and on the opposite side of the creek). The (Phase I) fieldwork is expected to be completed this week.