

BoRit Asbestos NPL Site
Weekly Summary - February 1 to February 6, 2010

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. Continued preparation of the Rose Valley Creek streambed for the cable concrete mats (CCM) installation – work involved excavation of soft material from the bottom of the creek and replacement with geotextile fabric on the bottom, R4 riprap and #57 stone to create a firm creek bottom that would support the weight of the mats.
2. Continued surveying/marketing of elevations and grading along the Rose Valley Creek area prior to installation of CCM.
3. Continued installation of CCM along the Rose Valley Creek area.
4. No roll-offs (containing ACM waste) were shipped to the landfill this week.
5. Due to lack of intrusive activities and recent precipitation, no particulate monitoring or stationary air sampling was performed this week.
6. Continued dust suppression activities as needed.

Work scheduled for next week:

1. Continue installation of the cable concrete mats along the Rose Valley Creek area.
2. Continue minor excavation (grading) of the streambed/banks and collection of ACM debris from Rose Valley Creek and the reservoir bank/berms.
3. Continue dust suppression activities as needed.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.