

BoRit Asbestos NPL Site
Weekly Summary – May 2 to 6, 2011

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. Three 20-foot sections of pipe were installed in Tannery Run and partially backfilled with 2RC stone. A total of seventeen 20-foot pipe sections have been installed to date.
2. At the end of the 20-foot pipe sections, two 10-foot pipe sections and two 22° angle sections were installed. Following these sections, an apron was installed to discharge water into Wissahickon Creek. That completed the pipe installation in Tannery Run.
3. Rainfall: as of Friday morning, just over an inch of rain.

Work scheduled for next week:

1. Continue backfilling and compaction of 2RC stone and soil around and above the pipe.
2. Continue inspection, repair and replacement of E&S controls, as needed.
3. Continue operation and maintenance of the Phases I, II & III, as needed.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. By the end of this month (May 2011) the EPA field office will no longer be located at 324 West Maple Street. We will be moving to an on-site trailer (at the park). Our new address will be 49 Oak Street. Our phone number will remain the same (215.654.5190).