

## **BoRit Asbestos NPL Site**

**Weekly Summary January 9, 2011 – January 13, 2012**

### **REMOVAL OPERATIONS UPDATE**

#### **Work completed this week**

1. Continued placing clean fill on those areas with fabric, to reach the minimum of 2 feet of cover, on top of the Pile and the slope along Tannery Run.
2. Continued excavations along the Reservoir side slope of the Pile.
3. Completed moving the topsoil to the top of the Pile and moved some waste to where the topsoil was . . . the waste was covered with clean material at the end of the day.
4. No site operations Thursday and Friday due to weather conditions.
5. Rainfall: As of Friday noon, approximately 1 ¾ inches.

#### **Work scheduled for next week**

1. Continue excavation along the Reservoir side of the Pile.
2. Cover with geotextile portions of the Pile where the subgrade has been achieved.
3. Continue transporting waste to where the topsoil was (NE section of the Pile, by Maple).
4. Continue inspection, repair and replacement of E&S controls, as needed.
5. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

#### **Upcoming work**

1. Complete Pile work. The sides of the Pile will be graded to a 3:1 slope. Geotextile will be placed over the entire area; clean material will be placed, graded and compacted. Then, the area will be hydroseeded to promote vegetation.
2. Cut/complete the emergency spillway (from the Tannery Run headwall to the Wissahickon Creek).
3. Complete any miscellaneous tasks at the Pile to start moving back towards the Park.
4. Redo Rose Valley Creek.

### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.