

BoRit Asbestos NPL Site
Weekly Summary
February 03, 2014 – February 08, 2014

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Pumped, treated and discharged 3,159,900 gallons of water into the Wissahickon Creek, for a total of 11,696,900 gallons of water so far.
2. Based on our original estimates, by now, the pond should be half empty. With all the snow/ice it is difficult to have a “clear picture,” but we know it had gone down.
3. We are currently pumping, treating and discharging approximately 500,000 gallons of water daily. If we keep pumping at that rate, the pond should be empty in approximately 15 – 20 additional days of pumping . . . if our original estimates were correct.
4. Collected and sent for analyses effluent sample, per PADEP permit.
5. Results from previous week confirmed that system effluent meets PADEP requirements.
6. Precipitation: Heavy snow accumulation.

Work scheduled for next week

1. Continue dewatering the pond into the Wissahickon Creek.
2. Collect and send for analyses effluent sample, per PADEP permit.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.