

## **BoRit Asbestos NPL Site**

### **Weekly Summary February 18, 2013 – February 22, 2013**

#### **REMOVAL OPERATIONS UPDATE**

##### **Work completed this week**

1. Completed replacing the fence with temporary fence to the north of Oak Street.
2. Closed the other section of the alley and replaced (with temporary fence) about 200 feet of the fence just north of Rose Valley Creek.
3. Continued excavation along the alley north of Oak Street. All excavated areas were lined with geotextile fabric and pinned in place. Excavated materials were relocated to the waste cell in the park area and covered with straw mats.
4. Air sampling was conducted on Thursday. One perimeter and two personnel air samples were sent to the lab for analysis.
5. Moved all materials from the tennis court to a new staging area by the EPA trailer.
6. Excavated the tennis court in preparation for the two feet of cover in that area. All the asphalt from the tennis court will be sent for off-site disposal. The material underneath the tennis court was all clean (gravel).
7. Precipitation: Approximately 0.25 inches.

##### **Work scheduled for next week**

1. Start excavation along the alley from Rose Valley toward Oak Street.
2. Continue removing existing fence and replacing it with temporary fencing.

#### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

#### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.