

BoRit Asbestos NPL Site

Weekly Summary February 25, 2013 – March 01, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Began excavation along the alley, from Rose Valley Creek, moving toward Oak Street. Excavated areas were lined with geotextile fabric and pinned in place. Excavated materials were relocated to the waste cell in the park area and covered with straw mats.
2. Air sampling was conducted on Wednesday. Three perimeter and two personnel air samples were sent to the lab for analysis. One chrysotile fiber (<0.003 f/cc) was found in one of the personnel samples.
3. Five chrysotile fibers and one amosite fiber (0.005 f/cc) were found in one of the personnel samples from last Thursday's air sampling.
4. Precipitation: Approximately 0.50 inches.

Work scheduled for next week

1. Continue excavation along the alley from Rose Valley Creek toward Oak Street.
2. Continue removing existing fence and replacing it with temporary fencing.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.