

BoRit Asbestos NPL Site
Weekly Summary
March 02, 2014 – March 08, 2014

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Pumped, treated and discharged 783,400 gallons of water into the Wissahickon Creek, for a total of 21,794,300 gallons of water so far.
2. Now that the pond is almost empty, we are getting some sediment while we pump, which is clogging the filters and bringing the pumping rate down.
3. Collected and sent for analyses effluent sample, per PADEP permit.
4. Results from previous week confirmed that system effluent meets PADEP requirements.
5. Precipitation: Snow accumulation, plus light precipitation.

Work scheduled for next week

1. Continue dewatering the pond into the Wissahickon Creek.
2. Collect and send for analyses effluent sample, per PADEP permit.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.