

BoRit Asbestos NPL Site
Weekly Summary
March 09, 2014 – March 15, 2014

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Pumped, treated and discharged 717,100 gallons of water into the Wissahickon Creek, for a total of 22,511,400 gallons of water so far.
2. We continue to get some sediment (silt) while we pump, which is clogging the filters and bringing the pumping rate down.
3. Ambient air sampling was conducted on Tuesday, March 11th. No asbestos fiber were found during the analysis of the air filters.
4. Collected and sent for analyses effluent sample, per PADEP permit.
5. Results from previous week confirmed that system effluent meets PADEP requirements.
6. Precipitation: approximately .40 inches of rain.

Work scheduled for next week

1. Start backfilling the pond area along Maple Street.
2. Remaining trees will be cut the week of March 24th.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.