

BoRit Asbestos NPL Site

Weekly Summary March 25, 2013 – March 29, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. No site operations Monday due to adverse weather conditions.
2. Covered areas at the north end of the site with geotextile fabric and started placement of clean fill in that area.
3. Completed backfilling the bench area with 2RC along the alley (in preparation for the new curb), from the north end of the site to the Oak Street entrance and began backfilling the section from Oak Street down to Rose Valley Creek.
4. Precipitation: just over ¼ inch.

Work scheduled for next week

1. Complete backfilling the bench area along the alley to proposed grade from the Oak Street entrance toward Rose Valley Creek.
2. Continue covering the north end of the park area with clean fill.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.