BoRit Asbestos NPL Site Weekly Summary April 7, 2014 – April 11, 2014

REMOVAL OPERATIONS UPDATE

Work completed this week

- 1. Ran the dewatering system with a smaller suction hose, but the filters kept clogging after about two hours.
- 2. Pumped, treated and discharged 58,700 gallons of water into the Wissahickon Creek, for a total of 22,570,100 gallons of water so far.
- 3. Collected discharge sample at the effluent and sent for analyses per the NPDES permit.
- 4. Loaded tires and scrap metal into roll-offs for proper disposal.
- 5. Dewatered valve station excavation for township video work. The township was able to go only approximately 150 feet, as they found what it seemed to be a downward 90° bend and could not go any further. The township also conducted a dye test from the five-point area of Rose Valley Creek and from the manhole by the Legion Post. Only the dye from the manhole, by the Post, came out of the pipe in the pond . . . confirming that either it is the same pipe or the two are somehow connected.
- 6. Continue building access road along the berm portion closest to Rose Valley Creek.
- 7. Cut the vegetation, including the all the slopes.
- 8. Precipitation: approximately just over 0.25 inches rain.

Work scheduled for next week

1. Continue building access road along the berm portion closest to Rose Valley Creek.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.