

BoRit Asbestos NPL Site
Weekly Summary
April 14, 2014 – April 18, 2014

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Ran dewatering system adding a coagulant; however, the filters continued to clog after about two hours.
2. Pumped, treated and discharged 216,900 gallons of water into the Wissahickon Creek, for a total of 22,787,000 gallons of water so far.
3. Collected discharge sample at the effluent and sent for analyses per the NPDES permit.
4. Results from previous week confirmed that system effluent meets PADEP requirements.
5. Received the sediment samples results from the pond floor. All samples came back non-detect for asbestos and all the other parameters were within acceptable levels.
6. Continued building access road along the berm portion closest to Rose Valley Creek.
7. Precipitation: just over 1.25 inches rain.

Work scheduled for next week

1. Continue building access road along the berm portion closest to Rose Valley Creek.
2. Start pulling stumps from the berm closest to Rose Valley Creek.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.