

BoRit Asbestos NPL Site
Weekly Summary
April 21, 2014 – April 25, 2014

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Ran dewatering system for short periods of times, but the filters kept clogging.
2. Pumped, treated and discharged 88,800 gallons of water into the Wissahickon Creek, for a total of 22,875,000 gallons of water so far.
3. Collected discharge sample at the effluent and sent for analyses per the NPDES permit.
4. Results from previous week confirmed that system effluent meets PADEP requirements.
5. Continued building access road along the berm portion closest to Rose Valley Creek.
6. Began pulling stumps along the berm of the pond closest to Rose Valley Creek.
7. Sent one roll-off (with stumps) to the landfill.
8. Precipitation: approximately .50 inches rain.

Work scheduled for next week

1. Continue to pull stumps along the berm portion closest to Rose Valley Creek.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.