

BoRit Asbestos NPL Site

Weekly Summary May 20, 2013 – May 24, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Relocated waste from the north end of the park to the low lying areas on both sides of the main entrance (Oak Street). The areas (waste) were covered with geotextile fabric.
2. Relocated waste from north end of park to the waste south of the EPA trailer and covered it with straw mats.
3. The Site was closed on Friday, May 24th.
4. Precipitation: approximately one inch.

Work scheduled for next week

1. The Site will be closed on Monday, May 27th.
2. Finish relocating ACM waste from north end of park area to the waste cell south of the EPA trailer and cover it with straw mats.
3. Begin to bring north end of park area and entrance to grade with clean fill and topsoil.

REMEDIAL OPERATIONS UPDATE

1. Remedial's contractor conducted groundwater sampling.
2. The Corps' contractor conducted soil borings on reservoir berm.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.