

**BoRit Asbestos NPL Site**  
**Weekly Summary**  
**June 02, 2014 – June 07, 2014**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week**

1. Subcontractor installed three additional filtration vessels in between the first pump and the settling tank. Filters of different micron sizes (e.g., 800, 400, 200, 50 and 25) will be used in those vessels to try to prevent the one micron cartridges from clogging so often.
2. Resumed pumping operations. Pumped, treated and discharged into the Wissahickon Creek a total of 455,100 gallons of water, for a grand total of 23,330,900 so far.
3. Covered the berm of the pond closest to Rose Valley Creek with geotextile fabric (subgrade elevations), then began covering the area with clean material (at least two feet).
4. Six roll-offs (with stumps/debris) were sent to the landfill.
5. Collected effluent sample, per NPDES permit requirements.
6. Precipitation: approximately ¼ inch of rain.

**Work scheduled for next week**

1. Continue dewatering operations.
2. Collect effluent sample, per NPDES permit requirements.
3. Continue covering the berm of the pond closest to Rose Valley Creek with clean material.
4. Continue T&D.

**REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. CAG meeting held on Wednesday, June 4<sup>th</sup>.