

**BoRit Asbestos NPL Site**  
**Weekly Summary**  
**June 09, 2014 – June 14, 2014**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week**

1. Continued pumping operations.
2. Five roll-offs (with stumps/debris) were sent to the landfill.
3. Continued moving clean fill to the berm of the pond closest to Rose Valley Creek.
4. Continued pumping operations. Pumped, treated and discharged into the Wissahickon Creek a total of 673,200 gallons of water, for a grand total of 24,004,100 so far.
5. Collected effluent sample to satisfy NPDES permit requirements.
6. Precipitation: just under 3 inches of rain.

**Work scheduled for next week**

1. Apply herbicide to the pond, to try to kill the algae in the water, to try to prevent the filters from clogging so often.
2. Continue dewatering operations.
3. Collect effluent sample to satisfy NPDES permit requirements.
4. Continue covering the berm of the pond closest to the Rose Valley Creek.
5. Continue T&D of roll-offs containing stumps.

**REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.