

**BoRit Asbestos NPL Site**  
**Weekly Summary**  
**June 16, 2014 – June 20, 2014**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week**

1. Finished covering with clean material (at least two feet) the section of the berm closet to Rose Valley Creek and began placing topsoil.
2. A subcontractor applied herbicide to the pond on Tuesday, to try to kill the algae in the water, to try to prevent the filters from clogging so often.
3. Only pumped on Monday, as we needed to wait a few days for the herbicide to work. Pumped, treated and discharged into the Wissahickon Creek a total of 91,400 gallons of water, for a grand total of 24,095,500 so far.
4. Effluent sample results from the previous week shows we are within the limits of the NPDES permit.
5. Recovered dead fish, after the herbicide application.
6. Precipitation: just under  $\frac{3}{4}$  inches rain.

**Work scheduled for next week**

1. Continue dewatering operations.
2. Collect effluent sample to satisfy NPDES permit requirements.
3. Continue fish recovery, if needed.
4. Complete placing topsoil.
5. Hydroseed finished area and place erosion control mats.

**REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.