

BoRit Asbestos NPL Site
Weekly Summary
June 23, 2014 – June 27, 2014

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Completed covering the section of the berm closest to Rose Valley Creek with topsoil to final grade.
2. Hydro seeded the area and placed erosion control mats.
3. Collected effluent sample, per permit requirements. Results from previous week showed everything is within the permit limits.
4. Pumped, treated and discharged into the Wissahickon Creek a total of 1,661,200 gallons of water, for a total of 25,756,700 so far.
5. Conducted fish recovery operations.
6. Precipitation: approximately $\frac{3}{4}$ inch rain.

Work scheduled for next week

1. Continue dewatering operations.
2. Collect effluent sample, per permit requirements.
3. Continue fish recovery, if needed.
4. Continue implementing design, moving toward Maple.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.