

BoRit Asbestos NPL Site

Weekly Summary June 3, 2013 – June 7, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Old timbers, pallets and empty drums were removed from park area (just south of where the tennis court was), placed into roll-offs and removed from the site as non-hazardous waste. Geotextile fabric was laid over the area and clean fill was spread and compacted.
2. A new road (into the site) was built (geotextile fabric and 2RC stone) at the new north entrance.
3. No site operations on Monday or Friday due to rain.
4. Precipitation: approximately 4 inches.

Work scheduled for next week

1. Continue to work on the north side of the site.
2. Continue moving clean fill.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.