

BoRit Asbestos NPL Site
Weekly Summary
July 7, 2014 – July 11, 2014

REMOVAL OPERATIONS UPDATE

Work completed this week

1. This week marked the 6th anniversary of the start of the Removal Action at the site.
2. Continued accepting clean fill deliveries and stockpiling it in the pond.
3. Installed manhole in former valve station pit.
4. Collected an effluent sample, per NPDES permit requirements.
5. Pumped, treated and discharged into the Wissahickon Creek a total of 1,097,400 gallons of water, for a total of 28,260,900 gallons of water so far (100 days of active pumping).
6. Watered the area of the berm that was hydro-seeded last week.
7. Precipitation: none.

Work scheduled for next week

1. Continue receiving clean fill.
2. Continue dewatering operations.
3. Collect effluent sample, per NPDES permit requirements.
4. Apply second application of the herbicide to the pond to try to control the algae growth.
5. Install and connect new pipe to existing pipe and to the new installed manhole.
6. Continue fish recovery if necessary.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.