

**BoRit Asbestos NPL Site**  
**Weekly Summary**  
**July 14, 2014 – July 18, 2014**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week**

1. Continued receiving clean fill deliveries and stock piling it in the pond.
2. Connected existing pipe (coming from Maple) to the manhole and installed new pipe going toward the pond.
3. Backfilled manhole/pipe area.
4. Collected an effluent sample, per NPDES permit requirements. Results from previous week shows everything is within the permit limits.
5. Pumped, treated and discharged into the Wissahickon Creek a total of 326,300 gallons of water, for a total of 28,587,200 gallons of water so far.
6. Subcontractor applied herbicide (second round) on Wednesday to kill/prevent algae growth in the pond. Because of the herbicide application, we only pumped on Monday and Tuesday.
7. Precipitation: approximately 1.5 inches of rain.

**Work scheduled for next week**

1. Continue receiving clean fill.
2. Continue dewatering operations.
3. Collect effluent sample, per NPDES permit requirements.
4. Complete pipe work and backfill area around the new installed manhole.
5. Continue fish recovery if necessary.

**REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. WHYY was on-site on Thursday to complete their interview.