

BoRit Asbestos NPL Site

Weekly Summary July 16, 2012 – July 20, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Repaired minor damage to the dam across Rose Valley Creek following the weekend's storm. The repair consisted of replacing small sandbags that had been washed downstream.
2. Began excavation along Rose Valley Creek on the left bank (reservoir side).
3. Excavated wastes from the left bank of Rose Valley were placed in the new waste cell on the park (along the top of Phase I) and covered with straw mats (for now) . . . most of the waste consists of pieces of transite (e.g., tiles, pipes).
4. The site was closed Friday, July 20th, due to rain.
5. Precipitation: Since Sunday (7/15) to Friday (7/20), approximately 2 inches of rain.

Work scheduled for next week

1. Continue the excavation along the left bank of Rose Valley Creek.
2. Start installation of CCMs along the creek bed and placement of rip rap on the left side (reservoir).

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.