

## **BoRit Asbestos NPL Site**

### **Weekly Summary September 12 – September 16, 2011**

#### **REMOVAL OPERATIONS UPDATE**

##### **Work completed this week:**

1. Flood debris deposited along Rose Valley and Wissahickon Creeks was collected and staged for proper disposal.
2. Began picking up ACM pieces along the Wissahickon Creek. Just as before, the crew will be picking up ACM pieces between Mount Pleasant and the WVWA offices, including the Green Ribbon Trail.
3. Tree stumps remaining on the slopes of the pile were dug up and put into roll-off containers for proper disposal.
4. Additional boulders were placed along the flared end section of Tannery Run at the confluence of the Wissahickon.
5. Assessed the damage to Rose Valley as a result of Tropical Depression Lee.
6. Completed the area where the pump was located (above the end of the Tannery Run pipe) and began to give shape to the emergency spillway, starting at the end of the pipe and working toward the headwall.
7. Rainfall: Since Sunday, approximately ½ an inch of rain.

##### **Work scheduled for next week:**

1. Continue ACM pick up.
2. Begin grading activities at the pile.
3. Continue inspection, repair and replacement of E&S controls, as needed.
4. Continue operation and maintenance of the Phases I, II, III, IV, and V, as needed.

##### **Upcoming work (Late summer into early fall):**

1. Start grading the pile. The sides of the pile will be graded to a 3:1 slope. Geotextile will be placed over the entire area; clean material will be placed, graded and compacted. Then, the area will be hydroseeded to promote vegetation.

#### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

#### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.