

## **BoRit Asbestos NPL Site**

### **Weekly Summary September 17, 2012 – September 21, 2012**

#### **REMOVAL OPERATIONS UPDATE**

##### **Work completed this week**

1. Cleaned and dewatered voids to prepare for grouting in Rose Valley Creek.
2. Received 10 yd<sup>3</sup> grout truck to fill in voids in the floor of Rose Valley Creek.
3. Continued grading of the floor of Rose Valley Creek with 2RC stone.
4. Continued to place excavated wastes from Rose Valley Creek in the new waste cell on the park (along the top of Phase I) and covered with straw mats.
5. Continued to place CCMs on the floor of Rose Valley Creek, past bend point 3.
6. Continued clamping together CCMs on Rose Valley Creek floor, anchoring to the creek floor with rebar hooks, and grouting the joints together.
7. Received deliveries of clean fill.
8. Precipitation: Approximately 1.50 inches by the end of the day Friday.

##### **Work scheduled for next week**

1. Continue the excavation and grading of Rose Valley Creek.
2. Continue to align, clamp, anchor, and grout CCMs on the floor of Rose Valley Creek.

#### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

#### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.