

## **BoRit Asbestos NPL Site**

### **Weekly Summary September 26 – September 30, 2011**

#### **REMOVAL OPERATIONS UPDATE**

##### **Work completed this week**

1. Continued repair work to the CCMs by the Rose Valley Creek headwall area. The CCMs were removed, the grades were checked, then the CCMs were placed back, clamped, anchored and will be infilled with non shrinking grout, instead of topsoil.
2. Continued off-site disposal of the stumps dug from the pile.
3. Constructed a decontamination pad atop the pile.
4. Continued excavation activities at the pile. Dust suppression was conducted during activities and air sampling was conducted today (Friday), the driest day of the week.
5. Rainfall: As of Friday afternoon, just under an inch of rain.

##### **Work scheduled for next week**

1. Continue ACM pickup along the Wissahickon Creek.
2. Complete repair of the CCMs by the Rose Valley Creek headwall area.
3. Continue excavation of the Pile to meet the grading plans of a 3:1 slope.
4. Continue inspection, repair and replacement of E&S controls, as needed.
5. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

##### **Upcoming work (fall)**

1. Continue grading the Pile. The sides of the Pile will be graded to a 3:1 slope. Geotextile will be placed over the entire area; clean material will be placed, graded and compacted. Then, the area will be hydroseeded to promote vegetation.
2. Dewater Rose Valley Creek to properly assess the damage to the CCMs, caused by the Remnants of Tropical Storm Lee.

#### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

#### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.