

**BoRit Asbestos NPL Site**  
**Weekly Summary**  
**October 5 – October 11, 2015**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week**

1. Began pumping water back into the pond. We are currently pumping 12 hours per day, seven days a week, at a rate of about 300 gallons per minute. The water is being filtered before it discharges in the pond. An estimated 25 million gallons of water (at least) will be required to reach the desired surface water elevation for the pond, which may take up to four months of pumping to complete. Birds are finding their way back to the Waterfowl Preserve, including two beautiful Bald Eagles.
2. This week we pumped a total of 1,089,800 gallons of water into the pond.
3. Continued the construction of peninsula and grading the area along Maple Street.
4. Precipitation: less than a ¼ inch of rain.

**Work scheduled for next week**

1. Continue filling the pond.
2. Complete the peninsula and the grading along Maple Street.
3. Hydro seed bare spots around the pond.
4. Cut the overgrown vegetation at the park, in preparation to continue covering the whole parcel with clean material up to the design elevations.

**REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. University of Pennsylvania students and representatives were onsite Wednesday.
2. Attended the CAG meeting on Wednesday.