

BoRit Asbestos NPL Site

Weekly Summary October 15, 2012 – October 19, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Began grading the access ramp to Rose Valley Creek.
2. Continued clamping, anchoring, and grouting the joints of the installed CCMs.
3. Removed the pipes (Rose Valley Creek crossing).
4. Continued to receive clean fill.
5. Precipitation: Just under 1.25 inches.

Work scheduled for next week

1. Excavate and grade the area where the pipes were and connect the upstream and downstream portion of CCMs in Rose Valley Creek.
2. Continue to clamp, anchor and grout new CCMs on the floor of Rose Valley Creek and on the new access ramp.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Delivered flyers/postcards along Mount Pleasant and Maple Avenues to notify residents of the upcoming increase of truck traffic due to the delivery of soil for the park cover.