

BoRit Asbestos NPL Site

Weekly Summary October 24 – October 27, 2011

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued excavation along the Tannery Run side of the Pile and relocated the waste to the northwest side of the Pile. At the end of the day, exposed areas were either covered with straw mat or soil. Dust suppression was conducted during activities.
2. Placed geotextile fabric on the sections where the subgrade elevations had been achieved.
3. The piezometer (monitoring well) on the southern slope (Tannery Run) of the Pile was raised to meet the proposed grade and concreted into place.
4. Continued pickup of ACM debris in the Wissahickon Creek, the Green Ribbon Trail and Prophecy Creek (call from a resident).
5. Hydroseeded areas by Rose Valley Creek that were impacted by installation of handrail.
6. The site was closed on Thursday due to rain.
7. Rainfall: As of noon on Friday, just under ½ an inch.

Work scheduled for next week

1. Continue excavation of the Pile to meet the grading plans of a 3:1 slope.
2. Continue inspection, repair and replacement of E&S controls, as needed.
3. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

Upcoming work (fall)

1. Continue grading the Pile. The sides of the Pile will be graded to a 3:1 slope. Geotextile will be placed over the entire area; clean material will be placed, graded and compacted. Then, the area will be hydroseeded to promote vegetation.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.