

BoRit Asbestos NPL Site
Weekly Summary
November 10, 2014 – November 14, 2014

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued working on the berm closest to Rose Valley Creek, moving toward the back of the pond (Wissahickon Creek). All that area was covered with geotextile fabric, then 12 inches of clean material was spread and compacted on top of fabric, in preparation for the installation of the geosynthetic clay liner (GCL) next week.
2. Placed geotextile fabric on the floor of the pond and began covering it with clean fill.
3. Accepted clean fill deliveries.
4. Operated dewatering treatment system to remove water accumulation from recent rain.
5. Precipitation: light snow accumulation.

Work scheduled for next week

1. Begin placement of geosynthetic clay liner (GCL) along berm closest to Rose Valley Creek and cover it with the red clay.
2. Continue to accept clean fill deliveries.
3. Continue to remove water from reservoir as needed.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.