

BoRit Asbestos NPL Site
Weekly Summary
November 17, 2014 – November 22, 2014

REMOVAL OPERATIONS UPDATE

Work completed this week

1. No ops Monday and Tuesday due to rain and wet conditions.
2. Installed the geosynthetic clay liner (GCL), a total of 33 sections, along the inside of the berm closest to Rose Valley Creek.
3. Backfilled and compacted red clay over the GCL.
4. Continued covering the floor of the pond with clean fill, on top of the geotextile.
5. Continued receiving clean fill deliveries.
6. Precipitation: 0.85 inches of rain.

Work scheduled for next week

1. Continue to backfill and compact red clay over the GCL.
2. Continue placing geotextile fabric on the floor of the pond and covering it with clean fill.
3. Continue to accept clean fill deliveries.
4. Continue to remove water from reservoir as needed.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.