

BoRit Asbestos NPL Site

Weekly Summary November 19, 2012 – November 25, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Completed installation and anchoring of CCMs on the Park side of the Rose Valley crossing (ramp). The CCMs on the ramp were in-filled with topsoil and will be hydroseeded in the near future.
2. Began excavation of the Reservoir side of the Rose Valley crossing.
3. Continued the placement of R6 rip rap along the Rose Valley Creek left and right banks.
4. The site will be closed on Thursday, November 22nd and Friday, November 23rd for the Thanksgiving holiday.
5. Precipitation: No precipitation by the end of the day Wednesday.

Work scheduled for next week

1. Complete the Reservoir side of the Rose Valley Creek crossing.
2. Complete placement of rip-rap along the banks of Rose Valley Creek.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.