

BoRit Asbestos NPL Site

Weekly Summary November 26, 2012 – November 30, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. The site was closed on Monday (11/26) for an extension of the Thanksgiving Holiday and on Tuesday (11/27) due to inclement weather (snow / rain).
2. Excavation and grading was completed on the Reservoir side of the Rose Valley crossing.
3. Began CCMs installation on the Reservoir side of the Rose Valley Creek crossing.
4. Continued the placement of rip rap along the Rose Valley Creek left and right banks.
5. Precipitation: Approximately 0.75 inches.

Work scheduled for next week

1. Complete CCMs installation on the Reservoir side of the Rose Valley Creek crossing.
2. Complete the clamping, anchoring, and grouting of the CCMs on the Reservoir side of the Rose Valley Creek crossing.
3. Complete placement of rip rap along the banks of Rose Valley Creek.
4. Turn off and dismantle the pumps.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.