

BoRit Asbestos NPL Site

Weekly Summary December 3, 2012 – December 7, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Completed the grouting of transition area between CCMs and rip rap on the right bank.
2. Placed clean fill and top soil from the end of the sewer road to the access ramp down to Rose Valley Creek.
3. Continued the placement of R6 rip rap along the Rose Valley Creek left and right banks.
4. Turned off the pumps used to divert the flow in Rose Valley Creek.
5. Precipitation: just over ¼ inch.

Work scheduled for next week

1. Complete the Reservoir side ramp for the Rose Valley Creek crossing, including the clamping, anchoring, and grouting of the CCMs.
2. Complete placement of rip rap along the banks of Rose Valley Creek.
3. Break down and demobe the pumps.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.