

BoRit Asbestos NPL Site
Weekly Summary
December 16, 2013 – December 20, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Finished set up of pump and treat system, including electrical/heat trace components and insulation.
2. Tested the pump and treat system by turning on the pumps on Thursday (12/19) and discharging back into the pond.
3. Collected water samples after the frac tanks, after the 10 micron filters, after the 5 micron filters and after the 1 micron cartridges (effluent). All samples were sent to the lab for analyses, per the PADEP permit.
4. Precipitation: Less than half of inch of rain.

Work scheduled for next week

1. Start pump and treat (dewatering) system, pending laboratory results.
2. Water sampling of pump and treat system, per PADEP permit.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.