

## **BoRit Asbestos NPL Site**

**Weekly Summary December 17, 2012 – December 21, 2012**

### **REMOVAL OPERATIONS UPDATE**

#### **Work completed this week**

1. Infilled the gaps of the “old” CCMs on the right bank of Rose Valley Creek with topsoil.
2. Hydroseeded the following areas: Rose Valley Creek flood plain, sewer road, Rose Valley Creek ramp, some areas at the Pile Property.
3. Placed straw mats on some of the hydroseeded areas.
4. Secured the site for the extended holiday closing.
5. Precipitation: minimal by the Thursday at noon.

#### **Work scheduled for January**

1. No site operations from Monday, December 24<sup>th</sup> through Monday, January 7<sup>th</sup>. Site operations will recommence on Tuesday, January 8<sup>th</sup>.
2. Start implementation of the Park cover . . . just like the Pile, geotextile fabric and at least two feet of compacted clean material, followed by hydroseeding to promote vegetation.

### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.