

## **BoRit Asbestos NPL Site**

### **Weekly Summary December 19 – December 22, 2011**

#### **REMOVAL OPERATIONS UPDATE**

##### **Work completed this week**

1. Continued to move clean fill from the Park to the Pile and continued to cover the Pile with the two feet (minimum) of clean material to achieve final grade. The clean fill was spread and compacted (with roller) as it was brought over.
2. Repositioned/removed the CCMs moved by the Tropical Storm Lee along Rose Valley Creek (opened up the channel).
3. Installed a guardrail along the section of Rose Valley Creek where the car went in (upstream of the site) during Tropical Storm Lee.
4. Secured the site for the Holiday break.
5. Rainfall: Just under ½ inch was observed during the work week.

##### **Work scheduled for next week**

1. There will be no field activities next week . . . they will resume the first week in January.

##### **Upcoming work**

1. Complete the Pile work. Finish cutting back the Reservoir side and back (by the Wissahickon) slopes of the Pile to the 3:1 slope. Place geotextile once the subgrade elevations are achieved, place clean material, grade it and compact it. Spread the topsoil to then hydroseed to promote vegetation.
2. Cut/complete the emergency spillway (from the Tannery Run headwall to the Wissahickon Creek).
3. Complete any miscellaneous tasks at the Pile to start moving back towards the Park.

#### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

#### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.